7594991/2023/TW-BUDTSP-sow01

GOVERNEMNT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department - KR Puram - Work "Providing Additional Infrastructure facilities to R&R Colony at Sagipadu (V), Gopalapuram(M), of West Godavari District", Est. Cost Rs.2071.72 lakhs," - Sanction of post facto 6th EOAT up to 30.11.2022 without LDs - Orders - Issued.

SOCIAL WELFARE (TW-BUDGET) DEPARTMENT

G.O.RT.No:233 **Dated:07.07.2023**

Read the following:

1. G.O.Rt.No.214, Social Welfare (TW-Bud) Department, Dt:21.07.2021.
2. From Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr.Rc.No.DEEIII /AEEV/R&R Colony/Sagipadu/KRPM/6th EOAT/Dt.26.04.2023.

******

O R D E R:

In the reference 2nd read above, the Engineer-in-Chief, Tribal Welfare has stated that the work "Providing Additional Infrastructure Facilities to R&R Colony at Sagipadu (V), Gopalapuram (M), of West Godavari District", Est. Cost Rs.2071.72lakhs, was administratively sanctioned under R&R grant and the work was entrusted to Sri A.Balaramaraju, Special Class Contractor, Visakhapatnam @ TP 0.38% Less than the E.C.V with a completion period of 12 months. The first EOAT was sanctioned up to Dt. 19.12.2019, 2nd EOAT is sanctioned up to Dt.20.05.2020, 3rd EOAT is sanctioned up to dt.30.04.2021, 4th EOAT is sanctioned up to dt.31.10.2021 and 5th was sanctioned for the above work up to 31.07.2022.

2. He has requested to sanction post facto 6th EOAT up to Dt.30.11.2022 with delay of 122 days from 5th E.O.A.T completion period and 1276 days beyond agreement period without LDs as recommended by the District Collector & Magistrate, Eluru /Project Administrator, PIP, Polavaram/ EE, TW, KR puram and at responsibility of the EE, TW, KR Puram due to delay and for submission of final bill and payment such as objection from PDFs, there was delay in finalization of site for temple and church, hence the work could not be completed within 5th EOAT period of Dt.31.07.2022.

3. Government after careful examination of the matter, hereby sanction post facto 6th Extension of Agreement Time (E.O.A.T) for the R&R, Work "Providing Additional Infrastructure Facilities to R&R Colony at Sagipadu (V), Gopalapuram (M), of W.G District", Est. Cost Rs.2071.72lakhs ," up to 30.11.2022 without LDs as recommended by the District Collector & Magistrate, Eluru/Project Administrator, PIP, Polavaram/ EE, TW, KR Puram and at responsibility of the EE, TW, KR Puram duly considering the above reasons.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The concerned District Collectors (through the O/o ENC, TW, Vijayawada).
The Pay and Accounts Officer, Vijayawada.

Copy to:
The O.S.D to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs(1425425/2021).

//FORWARDED :: BY ORDER//

SECTION OFFICER